



Waters Projects Update

Thanks to
Watercare Waikato

June 2024

Welcome to Watercare Waikato first monthly snapshot. This is a brief update of works that Watercare has been involved with in the Waikato District.

Te Kauwhata Wastewater Treatment Plant Project

The next step for the Te Kauwhata area is to confirm the discharge option for the newly constructed wastewater treatment plant. A very positive community meeting was held on the 12th June 2024. Discussions are continuing with residents and stakeholders as to which of the options will be the best choice for the future.



Cambrae Road Stormwater Project

The Cambrae Road Stormwater project in Raglan is complete, and the application to lift the abatement notice will be submitted this month. The new culvert is operational and had its first real tests with two rain events without any concerns.



Cambrae Road Culvert Upgrade – Upstream and Downstream headwalls

Raglan CCTV Project

The Raglan CCTV project and the associated remedial works have wrapped up. The completion of over 90% of the Raglan network has been surveyed (noting the exclusion of wastewater lines with an age of 8 years or less). The remedial works program identified more than 20 patches that required repairs.

Examples of type of faults found during the CCTV inspections



Overgrown vegetation



Cracked pipes



CCTV view after pipe repair

Raglan Wastewater Treatment Plant

Raglan wastewater treatment plant reactor tank base is completed, and construction of the walls are well underway. The plant construction is on track for the completion in 12 month – June 2025



Te Kauwhata Reservoirs

Reservoir 1 in service, demolition of the old timber reservoir is being planned.
Reservoir 2: The wall panel installation is underway, with the concrete pour (cast-in-situ /poured-in-place) starting. Fabrication of the precast roof tee beams has started.

